

**Directorate of Municipal Administration - Project Cell**

**UIDSSMT - Progress of Projects**

38 projects for which funds released - **as on 31.03.2010**

(Rs.in  
lakhs)

Sl.No	ULB Name	Project	Cost approved by SLSC	Releases to SLNA			Releases to Imple. Agencies	Expenditure		Utilisation %ge (GoI+GoK funds)
				Central	State	Total		Phy. (%)	Fin.	
1	2	3	5	6	7	8	9	10	11	12
1	Birur ( <i>dovetailed with Kadur</i> )	Water Supply	1339.00	555.69	66.95	622.64	602.56	55.38	741.48	119.09
2	Siddapura	Water Supply	524.90	217.83	26.24	244.07	236.20	103.71	544.40	223.05
3	Hirekerur	Water Supply	1617.00	1317.85	161.7	1479.55	1455.30	88.14	1425.20	96.33
4	Davanagere	Water Supply	355.80	147.66	17.79	165.45	80.06	59.06	210.14	127.01
5	Davanagere	UGD	336.00	139.44	16.80	156.24	75.60	Revised estimate approved, to be tendered	2.01	1.29
6	Davanagere	SWD & Drains	5060.30	2100.02	253.02	2353.04	2277.14	42.42	2146.82	91.24
7	Davanagere	Roads	3128.40	1298.29	156.42	1454.71	1407.78	55.03	1721.54	118.34
8	Pandavapura	UGD	602.09	249.87	30.10	279.97	270.94	73.93	445.12	158.99
9	Srirangapatna	UGD	522.18	425.57	55.22	480.79	469.96	84.45	440.99	91.72
10	Nanjangud	UGD	974.58	404.45	48.73	453.18	219.28	30.02	292.53	64.55
11	Malavalli	UGD	730.41	303.12	36.52	339.64	328.68	60.50	441.90	130.11
12	Channapatna	UGD	1311.00	544.06	65.55	609.61	294.98	27.33	358.27	58.77
13	Hubli-Dharwad	Water Supply	990.21	410.93	49.51	460.44	445.59	100.17	991.89	215.42
14	Hubli-Dharwad	Roads	414.00	171.80	21.47	193.27	186.30	44.45	184.01	95.21
15	Ramanagara	Roads & drains	1741.00	722.52	87.06	809.58	387.56	30.64	533.40	65.89

16	Ramanagara	Storm water drains	1460.00	605.90	75.74	681.64	328.50	17.75	259.14	38.02
17	Shikaripura	Sewerage	1317.00	1073.36	131.71	1205.07	1185.30	108.09	1423.52	118.13
18	Holenarasipura	Roads & drains	2024.00	839.96	101.19	941.15	450.56	15.03	304.11	32.31
19	Holenarasipura	Sewerage	303.00	125.75	15.72	141.47	68.17	32.67	98.98	69.97
20	Holenarasipura	Water Supply	89.79	37.27	4.66	41.93	40.58	139.86	125.58	299.50
21	Holenarasipura	Storm water drains	800.00	332.00	41.50	373.50	360.00	37.79	302.29	80.93
22	Basavana Bagewadi	Sewerage	844.00	350.26	42.19	392.45	187.87	25.01	211.05	53.78
23	Yargol (Kolar-Bangarpet-Malur)	Water Supply	7992.80	3316.68	399.60	3716.28	3596.40	70.43	5629.64	151.49
24	Mulbagalu	Water Supply	1894.76	757.90	94.74	852.64		Not started	0.00	0.00
25	Kerur	Water Supply	1173.23	469.29	58.66	527.95	527.94	77.17	905.37	171.49
26	Soundatti	Sewerage	867.84	347.14	43.39	390.53	195.26	19.34	167.80	42.97
27	Mundgod	Water Supply	376.58	150.63	18.83	169.46	84.73	65.09	245.12	144.65
28	Bijapura	Water Supply	6277.57	2511.03	313.88	2824.91	2824.90	42.88	2691.60	95.28
29	Chikkodi	Water Supply	2039.91	815.96	102.00	917.96	917.96	39.94	814.66	88.75
30	Hunagunda-Ilkal-Kustagi	Water Supply	5821.2	2328.48	291.06	2619.54	2618.77	78.24	4554.78	173.88
31	Mulki	Roads	213.98	85.59	10.70	96.29	96.29	46.49	99.49	103.32
32	Gajendragad-Naregal	Water Supply	3632.44	1452.98	181.62	1634.60	1634.60	40.30	1464.04	89.57
33	Vijayapura	Water Supply	1109.62	443.85	55.48	499.33	0.00	Not started	0.30	0.06
34	Shirahatti-Mulagunda	Water Supply	2595.58	1038.23	129.78	1168.01	1162.00	77.07	2000.46	171.27
35	Shiggaon-Savanur-	Water Supply	3975.70	1590.28	198.78	1789.06	894.53	13.28	527.78	29.50

	Bankapura									
36	Harihara	Roads & SWD	2422.00	968.80	121.10	1089.90	544.95	Tendered	23.97	2.20
37	Chennagiri	Roads & Drains	620.71	248.28	31.04	279.32	139.66	Tendered	8.37	3.00
38	Konnur	Roads & Drains	750.79	300.32	37.54	337.86	168.93	work in progress	26.10	7.73
	<b>Total</b>		<b>68249.37</b>	<b>29199.05</b>	<b>3593.99</b>	<b>32793.04</b>	<b>26765.82</b>		<b>32363.85</b>	<b>98.69</b>
<i>*Note: No releases made for 24 projects approved during 2008-09(SLSC meetings dtd.19.1.2009 and 16.2.2009)</i>										