

Directorate of Municipal Administration - Project Cell

UIDSSMT - Progress of Projects

38 projects for which funds released

(Rs.in lakhs)

Sl. No	ULB Name	District	Project	Cost approved by SLSC	Releases to SLNA			Releases to Imple. Agencies	Expenditure		Utilisation %ge (GoI+GoK funds)
					Central	State	Total		Phy.	Fin.	
1	2	3	4	5	6	7	8	9	10	11	12
1	Birur (<i>dovetailed with Kadur</i>)	Chickamagalur	Water Supply	1339.00	555.69	66.95	622.64	602.56	44%	679.80	109.18
2	Siddapura	Uttara Kannada	Water Supply	524.90	217.83	26.24	244.07	236.20	73%	413.17	169.28
3	Hirekerur	Haveri	Water Supply	1617.00	1317.85	161.7	1479.55	1455.30	80%	1380.30	93.29
4	Davanagere	Davanagere	Water Supply	355.80	147.66	17.79	165.45	80.06	5%	113.47	68.58
5	Davanagere	Davanagere	UGD	336.00	139.44	16.80	156.24	75.60	Revised estimate to be approved	2.01	1.29
6	Davanagere	Davanagere	SWD & Drains	5060.30	2100.02	253.02	2353.04	2277.14	32%	1655.73	70.37
7	Davanagere	Davanagere	Roads	3128.40	1298.29	156.42	1454.71	1407.78	67%	1448.44	99.57
8	Pandavapura	Mandya	UGD	602.09	249.87	30.10	279.97	270.94	82%	373.69	133.48
9	Srirangapatna	Mandya	UGD	522.18	425.57	55.22	480.79	469.96	97%	409.87	85.25
10	Nanjangud	Mysore	UGD	974.58	404.45	48.73	453.18	219.28	17%	180.47	39.82
11	Malavalli	Mandya	UGD	730.41	303.12	36.52	339.64	328.68	73%	380.06	111.90
12	Channapatna	Ramanagara	UGD	1311.00	544.06	65.55	609.61	294.98	23%	220.62	36.19
13	Hubli-Dharwad	Hubli-Dharwad	Water Supply	990.21	410.93	49.51	460.44	445.59	85%	863.67	187.57
14	Hubli-Dharwad	Hubli-Dharwad	Roads	414.00	171.80	21.47	193.27	186.30	10%	87.21	45.12
15	Ramanagara	Ramanagara	Roads & drains	1741.00	722.52	87.06	809.58	387.56	30%	316.95	39.15
16	Ramanagara	Ramanagara	Storm water drains	1460.00	605.90	75.74	681.64	328.50	5%	169.50	24.87
17	Shikaripura	Shimoga	Sewerage	1317.00	1073.36	131.71	1205.07	1185.30	66%	1276.64	105.94

Sl. No	ULB Name	District	Project	Cost approved by SLSC	Releases to SLNA			Releases to Imple. Agencies	Expenditure		Utilisation %ge (GoI+GoK funds)
					Central	State	Total		Phy.	Fin.	
1	2	3	4	5	6	7	8	9	10	11	12
18	Holenarasipura	Hassan	Roads & drains	2024.00	839.96	101.19	941.15	450.56	20%	209.14	22.22
19	Holenarasipura	Hassan	Sewerage	303.00	125.75	15.72	141.47	68.17	10%	2.93	2.07
20	Holenarasipura	Hassan	Water Supply	89.79	37.27	4.66	41.93	40.58	95%	126.26	301.12
21	Holenarasipura	Hassan	Storm water drains	800.00	332.00	41.50	373.50	360.00	43%	323.18	86.53
22	Basavana Bagewadi	Bijapura	Sewerage	844.00	350.26	42.19	392.45	187.87	20%	151.28	38.55
23	Yargol (Kolar-Bangarpet-Malur)	Kolar	Water Supply	7992.80	3316.68	399.60	3716.28	3596.40	46%	4924.77	132.52
24	Mulbagalu	Kolar	Water Supply	1894.76	757.90	94.74	852.64		Not started	0	0.00
25	Kerur	Bagalkote	Water Supply	1173.23	469.29	58.66	527.95	527.94	65%	796.59	150.88
26	Soundatti	Belgaum	Sewerage	867.84	347.14	43.39	390.53	195.26	5%	107.74	27.59
27	Mundgod	UK	Water Supply	376.58	150.63	18.83	169.46	84.73	20%	89.44	52.78
28	Bijapura	Bijapur	Water Supply	6277.57	2511.03	313.88	2824.91	2824.90	25%	2278.63	80.66
29	Chikkodi	Belgaum	Water Supply	2039.91	815.96	102.00	917.96	917.96	40%	656.15	71.48
30	Hunagunda-Ilkal-Kustagi	Koppal	Water Supply	5821.2	2328.48	291.06	2619.54	2618.77	49%	4338.48	165.62
31	Mulki	DK	Roads	213.98	85.59	10.70	96.29	96.29	50%	99.49	103.32
32	Gajendragad-Naregal	Gadag	Water Supply	3632.44	1452.98	181.62	1634.60	1634.60	40%	1287.18	78.75
33	Vijayapura	Bangalore Rural	Water Supply	1109.62	443.85	55.48	499.33	0.00	Not started	16.93	3.39
34	Shirahatti-Mulagunda	Gadag	Water Supply	2595.58	1038.23	129.78	1168.01	1162.00	66%	1620.85	138.77
35	Shiggaon-Savanur-Bankapura	Haveri	Water Supply	3975.70	1590.28	198.78	1789.06	894.53	10%	1.15	0.06
36	Harihara	Harihara	Roads & SWD	2422.00	968.80	121.10	1089.90	544.95	to be tendered	23.97	2.20

Sl. No	ULB Name	District	Project	Cost approved by SLSC	Releases to SLNA			Releases to Imple. Agencies	Expenditure		Utilisation %ge (GoI+GoK funds)
					Central	State	Total		Phy.	Fin.	
1	2	3	4	5	6	7	8	9	10	11	12
37	Chennagiri	Davanagere	Roads & Drains	620.71	248.28	31.04	279.32	139.66	to be tendered	8.37	3.00
38	Konnur	Belgaum	Roads & Drains	750.79	300.32	37.54	337.86	168.93	Awarded	9.45	2.80
	Total			68249.37	29199.05	3593.99	32793.04	26765.82		27043.58	82.47

**Note: No releases made for 24 projects approved during 2008-09(SLSC meetings dtd.19.1.2009 and 16.2.2009)*